



# Contractor Safety Inspection Checklist

Date: \_\_\_\_\_ Construction Site: \_\_\_\_\_ Project Manager: \_\_\_\_\_

Contractor/Representative: \_\_\_\_\_ Contractor/Department: \_\_\_\_\_

<p>1. General Safety</p> <ul style="list-style-type: none"> <li>a. All contractors have completed safety orientation</li> <li>b. Hazard Communication program implemented</li> <li>c. Housekeeping acceptable</li> <li>d. Proper PPE being utilized (Hard Hats, Eyewear, Etc.)</li> <li>e. All construction and emergency signs posted</li> </ul>	<p>2. Environmental</p> <ul style="list-style-type: none"> <li>a. Asbestos measures in place</li> <li>b. Hazardous materials stored appropriately</li> <li>c. Storm Water Pollution Prevention in place</li> <li>d. Dust Control measures in place</li> <li>e. Ventilation altered limit fugitive emissions</li> <li>f. Noise Control measures in place</li> <li>g. Adequate lighting in place</li> </ul>	<p>3. Scaffolding</p> <ul style="list-style-type: none"> <li>a. Documented scaffolding training</li> <li>b. Footings sound and rigid</li> <li>c. Scaffold plumb, square and secured</li> <li>d. Guardrails/toeboards/screening</li> <li>e. Harnesses/Lifelines used/swinging scaffolds</li> </ul>
<p>4. Barricades</p> <ul style="list-style-type: none"> <li>a. Placed for work site perimeter and street openings</li> <li>b. Placed for excavations 6 ft. or more</li> <li>c. Places for drop areas of debris</li> <li>d. Placed for swing radius of crane or other equipment</li> <li>e. Placed for exposed electrical circuits</li> </ul>	<p>5. Fall Protection</p> <ul style="list-style-type: none"> <li>a. Documented fall protection training</li> <li>b. Floor and wall openings covered and marked</li> <li>c. Roof Edges/Leading Edges protected</li> <li>d. Guardrails/toeboards used where possible</li> </ul>	<p>6. Excavations or Trenches</p> <ul style="list-style-type: none"> <li>a. All Construction and emergency signs posted</li> <li>b. Barricades present</li> <li>c. Underground utility lines marked out</li> <li>d. Protective system used (Shielding, shoring, sloping)</li> </ul>
<p>7. Fire Safety</p> <ul style="list-style-type: none"> <li>a. Egress is not impeded</li> <li>b. Sprinkler systems, smoke alarms, or pull stations not obstructed</li> <li>c. Fire watch implemented when alarm systems and suppression systems are compromised (&gt; 4hrs)</li> </ul>	<p>8. Electrical Systems</p> <ul style="list-style-type: none"> <li>a. Documented lockout/tagout training</li> <li>b. Lockout/tagout procedures followed</li> </ul>	<p>9. Cutting, welding, or other hot work</p> <ul style="list-style-type: none"> <li>a. Contractor following a hot work permit</li> <li>b. Fire watch/Fire extinguishers provided</li> <li>c. Gas cylinders secured properly</li> </ul>

**Comments / Item No.**

---



---



---



---



---

**Contractor Representative Signature** \_\_\_\_\_  
**UTRGV Safety Representative (Print)** \_\_\_\_\_

**Date** \_\_\_\_\_  
**Signature** \_\_\_\_\_

White - Contractor

Pink - Project Manager

Yellow - DEHSRM